

Urban infrastructure extended, rehabilitated and improved in Yerevan

Indicator Summary	
Output 1	Urban infrastructure extended, rehabilitated and improved in Yerevan
Assumptions	YM has capacity to undertake safeguards policy
Risks	Rising material costs
Indicators	Status
Completion of urban infrastructure	2022
<p>22 km of road links constructed</p> <p>1 multiple level intersection upgraded by YM</p> <p>at least two footbridges implemented by YM</p> <p>1 km of upgraded urban street including pavement by YM</p>	<p>22 km road section was constructed. All construction works were finalized.</p> <p>The designs of Davitashen-Ashtarak and Babajanyan-Ashtarak sections are finalized. Designs of North-South junction are finalized.</p> <p>In December 2018 a meeting was held in Yerevan Municipality regarding design solutions of Arshakunyats-Garegin Nzhdeh and Arshakunyats-Bagraturunyats junctions. Construction of these junctions is removed from SUDIP. Design of Isakov-Arshakunyats are finalized.</p>
Endorsement of design and feasibility studies for tranche 2 by YM or appropriate body	2022
<p>urban road link designed</p> <p>road/bus improvement feasibility</p>	<p>The feasibility studies and designs of Davitashen-Ashtarak, Babajanyan-Ashtarak and Isakov-Arshakunyats sections are finalized.</p> <p>Feasibility studies and designs of North-South junction and Hayrenik overpass are finalized. Also feasibility studies and design of Bus Depots are finalized.</p>

Activities with milestones		
Construction, improvement and rehabilitation of urban transport infrastructure	Due Date	Status
Detailed design completed by month 12	4/1/2013	Completed
Timely land acquisition and implementation of resettlement plans before contractors contract awards by Yerevan Municipality (YM, YDPIU).	12/1/2012	Completed
Urban infrastructures constructed, commissioned, and made operational in phases between month 12 and month 36 (YM, YDPIU, contractors)	19/12/2016	Completed